

**2019 ANNUAL STREET PROGRAM
SCHEDULE FOR WEEK OF AUGUST 12TH**

DATE	CITY CREWS	CONTRACTORS	SURVEY NEEDS
12-Aug			
	N. Water St. - Stormwater Crews will start storm sewer.	Stark:	
	Dakota - Grading	Rennhack:	
	Margaret St. - Crews will pull curb & gutter and start dig out.		
13-Aug			
	N. Water St. - Stormwater Crews will start storm sewer.	Stark:	
	Dakota - Grading		
	Margaret St. - Crews will pull curb & gutter and start dig out.	Rennhack:	
14-Aug			
	Margaret: Dig out	Stark: Pave Lakeside Terrace, Carlson Pl., Sand and Dakota Streets	Kapur to set curb stakes and Storm Sewer Inlets on N. Water St.
	N. Water St. - Stormwater Crews will start storm sewer.	Rennhack:	
15-Aug			
	N. Water St. - Crews will start dig out behind Storm crew.	Stark: Pave Lakeside Terrace, Carlson Pl., Sand and Dakota Streets	Kapur to set curb stakes and Storm Sewer Inlets on N. Water St.
	N. Water St. - Stormwater Crews will start storm sewer.	Rennhack:	
16-Aug			
		Stark:	
		Rennhack:	